

ID	CATEGORY	ARCHITECT	PROJECT/Task Name NUMBER	Duration	Start	Finish	DELIVER TYPE	2012												2013												2014											
								Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1			2011 Eanes ISD Bond Program	871 days	Fri 4/1/11	Fri 8/1/14																																					
2	ADA	CASA BELLA	WESTLAKE HS	129 days	Fri 8/5/11	Wed 2/1/12	JOC																																				
3	ADA	CASA BELLA	Contact Documents	41 days	Fri 8/5/11	Fri 9/30/11																																					
4	ADA	CASA BELLA	TDLR Review	32 days	Thu 9/1/11	Fri 10/14/11																																					
5	ADA	CASA BELLA	Construction	88 days	Thu 9/1/11	Mon 1/2/12																																					
6	ADA	CASA BELLA	Final Project	23 days	Mon 1/2/12	Wed 2/1/12																																					
7																																											
8	ADA	CASA BELLA	HILL COUNTRY MS	131 days	Mon 10/3/11	Mon 4/2/12	JOC																																				
9	ADA	CASA BELLA	Contact Documents	41 days	Mon 10/3/11	Mon 11/28/11																																					
10	ADA	CASA BELLA	TDLR Review	33 days	Tue 11/1/11	Thu 12/15/11																																					
11	ADA	CASA BELLA	Construction	88 days	Tue 11/1/11	Thu 3/1/12																																					
12	ADA	CASA BELLA	Final Project	23 days	Thu 3/1/12	Mon 4/2/12																																					
13																																											
14	ADA	CASA BELLA	WESTRIDGE MS	132 days	Thu 12/1/11	Fri 6/1/12	JOC																																				
15	ADA	CASA BELLA	Contact Documents	44 days	Thu 12/1/11	Tue 1/31/12																																					
16	ADA	CASA BELLA	TDLR Review	33 days	Mon 1/2/12	Wed 2/15/12																																					
17	ADA	CASA BELLA	Construction	87 days	Mon 1/2/12	Tue 5/1/12																																					
18	ADA	CASA BELLA	Final Project	24 days	Tue 5/1/12	Fri 6/1/12																																					
19																																											
20	ADA	CASA BELLA	RESTROOMS (ALL)	131 days	Mon 10/3/11	Mon 4/2/12	JOC																																				
21	ADA	CASA BELLA	Contact Documents	43 days	Mon 10/3/11	Wed 11/30/11																																					
22	ADA	CASA BELLA	TDLR Review	11 days	Tue 11/1/11	Tue 11/15/11																																					
23	ADA	CASA BELLA	Construction	88 days	Tue 11/1/11	Thu 3/1/12																																					
24	ADA	CASA BELLA	Final Project	23 days	Thu 3/1/12	Mon 4/2/12																																					
25																																											
26	ADA	CASA BELLA	EANES ES	134 days	Wed 8/1/12	Mon 2/4/13	JOC																																				
27	ADA	CASA BELLA	Contact Documents	44 days	Wed 8/1/12	Mon 10/1/12																																					
28	ADA	CASA BELLA	TDLR Review	31 days	Mon 9/3/12	Mon 10/15/12																																					
29	ADA	CASA BELLA	Construction	87 days	Mon 9/3/12	Tue 1/1/13																																					
30	ADA	CASA BELLA	Final Project	25 days	Tue 1/1/13	Mon 2/4/13																																					
31																																											
32	ADA	CASA BELLA	VALLEY VIEW ES	132 days	Mon 10/1/12	Tue 4/2/13	JOC																																				
33	ADA	CASA BELLA	Contact Documents	46 days	Mon 10/1/12	Mon 12/3/12																																					
34	ADA	CASA BELLA	TDLR Review	33 days	Thu 11/1/12	Mon 12/17/12																																					
35	ADA	CASA BELLA	Construction	87 days	Thu 11/1/12	Fri 3/1/13																																					
36	ADA	CASA BELLA	Final Project	23 days	Fri 3/1/13	Tue 4/2/13																																					
37																																											
38	ADA	CASA BELLA	FOREST TRAIL ES	132 days	Mon 10/1/12	Tue 4/2/13	JOC																																				
39	ADA	CASA BELLA	Contact Documents	46 days	Mon 10/1/12	Mon 12/3/12																																					
40	ADA	CASA BELLA	TDLR Review	33 days	Thu 11/1/12	Mon 12/17/12																																					
41	ADA	CASA BELLA	Construction	87 days	Thu 11/1/12	Fri 3/1/13																																					
42	ADA	CASA BELLA	Final Project	23 days	Fri 3/1/13	Tue 4/2/13																																					
43																																											
44	ADA	CASA BELLA	CEDAR CREEK ES	132 days	Mon 10/1/12	Tue 4/2/13	JOC																																				
45	ADA	CASA BELLA	Contact Documents	46 days	Mon 10/1/12	Mon 12/3/12																																					
46	ADA	CASA BELLA	TDLR Review	33 days	Thu 11/1/12	Mon 12/17/12																																					
47	ADA	CASA BELLA	Construction	87 days	Thu 11/1/12	Fri 3/1/13																																					
48	ADA	CASA BELLA	Final Project	23 days	Fri 3/1/13	Tue 4/2/13																																					
49																																											
50	ADA	CASA BELLA	BARTON CREEK ES	134 days	Wed 8/1/12	Mon 2/4/13	JOC																																				
51	ADA	CASA BELLA	Contact Documents	44 days	Wed 8/1/12	Mon 10/1/12																																					
52	ADA	CASA BELLA	TDLR Review	31 days	Mon 9/3/12	Mon 10/15/12																																					
53	ADA	CASA BELLA	Construction	87 days	Mon 9/3/12	Tue 1/1/13																																					
54	ADA	CASA BELLA	Final Project	25 days	Tue 1/1/13	Mon 2/4/13																																					
55																																											
56	ADA	CASA BELLA	CENTRAL ADMINISTRATION	131 days	Tue 10/1/13	Tue 4/1/14	JOC																																				
57	ADA	CASA BELLA	Contact Documents	45 days	Tue 10/1/13	Mon 12/2/13																																					
58	ADA	CASA BELLA	TDLR Review	32 days	Fri 11/1/13	Mon 12/16/13																																					
59	ADA	CASA BELLA	Construction	87 days	Fri 11/1/13	Mon 3/3/14																																					
60	ADA	CASA BELLA	Final Project	22 days	Mon 3/3/14	Tue 4/1/14																																					
61																																											
62	ADA/PLAYGROUND	CASA BELLA	VALLEY VIEW ES PLAYGROUND	141 days	Wed 2/1/12	Wed 8/15/12	JOC																																				
63	ADA/PLAYGROUND	CASA BELLA	Contact Documents	44 days	Wed 2/1/12	Mon 4/2/12																																					
64	ADA/PLAYGROUND	CASA BELLA	TDLR Review	33 days	Thu 3/1/12	Mon 4/16/12																																					
65	ADA/PLAYGROUND	CASA BELLA	Construction	88 days	Thu 3/15/12	Mon 7/16/12																																					
66	ADA/PLAYGROUND	CASA BELLA	Final Project	23 days	Mon 7/16/12	Wed 8/15/12																																					
67																																											

